



Saudi Building Code National Committee
Kingdom of Saudi Arabia
RPT-2026-05-72E1
May 22, 2026

BUILDING INSPECTION REPORT

Official Compliance Record — AI-Assisted Analysis
Report ID RPT-2026-05-72E1
Project Name Building Inspection
Inspection Date May 22, 2026
Classification Electrical
Permit No. N/A

1.0 Compliance Summary

5%
× NON-COMPLIANT
20
Total Items
3
Violations
1
Compliant
16
Uncertain

AI-Powered Analysis | Generated: May 22, 2026 10:25
Confidential — For Authorized Personnel Only Page 1 of 4



SBC Inspection Report
RPT-2026-05-72E1

2.0 Violation Details

CRITICAL VIO-001 SBC Ref: 61-4.2.2k

Proper cable terminations (no loose/missing lugs)

Bounding box detected at region

Description Worker handling loose electrical wires while standing on ladder. No fall protection visible.

SBC Code 61-4.2.2k — Initial verification inspection shall confirm: adequacy of termination and connection of cables and conductors (no loose wires, proper lug connections).

Priority CRITICAL

MEDIUM VIO-002 SBC Ref: 704:52-2.8.101

Mechanical protection for cables crossing construction site roads/walkways

Bounding box detected at region

Description Coiled electrical cables and tools scattered on floor. Potential tripping hazard.

SBC Code 704:52-2.8.101 — Cables should not be run across site roads or walkways. Where necessary, special protection against mechanical damage shall be provided.

Priority MEDIUM

MEDIUM VIO-003 SBC Ref: 711:52.101

Mechanical protection for flexible cables in public areas of exhibition

Bounding box detected at region

Description Coiled electrical cables and tools scattered on floor. Potential tripping hazard.

SBC Code 711:52.101 — Flexible cables in exhibitions shall not be laid in areas accessible to the public unless protected against mechanical damage.

Priority MEDIUM

Confidential — For Authorized Personnel Only Page 2 of 4



SBC Inspection Report
RPT-2026-05-72E1

3.0 Media Evidence







Figure 3.1 — Full annotated inspection image with violation bounding boxes

4.0 SBCNC Code References

#	SBC Code	Requirement Summary	Status
1	61-4.2.2k	Initial verification inspection shall confirm: adequacy of termination and connection of cables and conductors (no loose wires, proper lug connections).	Violation
2	704:52-2.8.101	Cables should not be run across site roads or walkways. Where necessary, special protection against mechanical damage shall be provided.	Violation
3	711:52.101	Flexible cables in exhibitions shall not be laid in areas accessible to the public unless protected against mechanical damage.	Violation

Confidential — For Authorized Personnel Only Page 3 of 4



SBC Inspection Report
RPT-2026-05-72E1

5.0 AI Analysis Methodology

Engine Saudi SBC Compliance AI

Analysis Type Multi-modal Vision + RAG-augmented Code Matching

Knowledge Base Saudi Building Code National Committee (SBCNC) Database

Rules Evaluated 20 items against 8 SBC code sections per item

Token Usage Observe: 7723 tokens | Judge: 11855 tokens

⚠ This AI-generated analysis is advisory only. Final compliance determination must be made by a certified

SBC inspector in accordance with SBCNC regulations.

6.0 Sign-off & Authorization

Prepared By

SBC Compliance AI System

Automated Audit Engine

System Generated

May 22, 2026

Reviewed By

Chief Compliance Officer

Signature

Official

Stamp

End of Report — Confidential Page 4 of 4